

# WALNUT CREEK INTERMEDIATE CONSTRUCTION SCHEDULE

TASK NAME	DURATION	START	FINISH
<b>BID &amp; AWARD</b>			
BID ADVERTISTEMENT	1	10/30/2020	10/30/2020
BIDDING PERIOD	13	10/30/2020	11/17/2020
BID DUE DATE	1	11/17/2020	11/17/2020
AWARD GMP INCREMENT #2	1	11/30/2020	11/30/2020
AWARD GMP INCREMENT #3	1	1/20/2021	1/20/2021
<b>CONSTRUCTION INCREMENT #2</b>			
BUILDING 100	74	12/1/2020	3/12/2021
MOVE ADMIN INTO BUILDING 100	5	3/29/2021	4/2/2021
BUILDING 150	42	4/5/2021	6/1/2021
LAST DAY OF SCHOOL	1	5/27/2021	5/27/2021
DISTRICT MOVE OUT OF BUILDING 200	2	1/2/1900	5/31/2021
BUILDING 200	55	5/28/2021	8/12/2021
<b>CONSTRUCTION INCREMENT #3</b>			
BUILDING 600	55	5/28/2021	8/12/2021
WEST COURTYARD SITE WORK	55	5/28/2021	8/12/2021
<b>CONSTRUCTION INCREMENT #1 (REMAINING SCOPE)</b>			
R/R OF HARDSCAPE AROUND BUILDING 100	74	12/1/2020	3/12/2021
R/R OF HARDSCAPE AROUND BUILDING 150	42	4/5/2021	6/1/2021
ALL REMAINING SCOPE	55	5/28/2021	8/12/2021